



CITY OF FORT WAYNE

THOMAS C. HENRY, MAYOR

March 23, 2020

VIA OVERNIGHT DELIVERY

Chief
Water Enforcement and Compliance Assurance Branch
Water Division
U.S. Environmental Protection Agency, Region 5
77 West Jackson Boulevard
Chicago, IL 60604
Re: DJ# 90-5-1-1-07653

Chief, Compliance Branch
Office of Water Quality
Indiana Department of Environmental Management
100 North Senate Avenue
P.O. Box 6015
Indianapolis, IN 46206

Chief, Enforcement Branch
Enforcement Section
Office of Legal Counsel
Indiana Department of Environmental Management
100 North Senate Avenue
P.O. Box 6015
Indianapolis, IN 46206

**Re: Consent Decree, Case # 2:07 cv 00445
Status Report 24**

Dear Sir/Madam:

The City of Fort Wayne (the "City") is pleased to submit the enclosed Six-Month Status Report ("Status Report") pursuant to Section XII, Paragraph 33 of the Consent Decree (Case # 2:07 cv 00445) entered on April 1, 2008 and modified on January 26, 2015 and May 23, 2019. The Status Report concerns the period from September 1, 2019 through February 29, 2020 (the "Reporting Period"). As you will see, the City is on schedule to meet all Consent Decree milestone deadlines.

The City continues to electronically accomplish its DMR/MRO reporting. Because electronic submissions through netDMR are (and will be) already possessed by U.S. EPA, the City does not believe Consent Decree paragraph 35 necessitates duplicative hardcopy submission with this or future reports. If U.S. EPA nonetheless desires hardcopies of the electronically submitted DMRs/MROs, please so advise us.

The City believes the enclosed Status Report is consistent with, and fulfills, the reporting requirements of the Consent Decree. Should you have any questions or concerns regarding the Status Report, kindly contact me at (260) 427- 6050 or Brandi Wallace at (260) 427-5582.

Very truly yours,

Kumar Menon,
Director of City Utilities

Enclosures

ENGAGE • INNOVATE • PERFORM

CITIZENS SQUARE

200 E. Berry St. • Fort Wayne, Indiana • 46802 • www.cityoffortwayne.org

An Equal Opportunity Employer

Report Submitted to the following:	
U.S. EPA	Chief Water Enforcement and Compliance Assurance Branch Water Division U.S. Environmental Protection Agency, Region 5 77 West Jackson Boulevard Chicago, IL 60604
IDEM	Chief, Compliance Branch Office of Water Quality Indiana Department of Environmental Management 100 North Senate Avenue P.O. Box 6015 Indianapolis, IN 46206 Chief, Enforcement Section Office of Legal Counsel Indiana Department of Environmental Management 100 North Senate Avenue P.O. Box 6015 Indianapolis, IN 46206
From:	
City of Fort Wayne	City of Fort Wayne Fort Wayne City Utilities, Suite 270 Citizens Square 200 East Berry Street Fort Wayne, IN 46802

<u>TABLE OF CONTENTS</u>	<u>Page</u>
1. Consent Decree Compliance (XII ¶ 34 (a))	3
2. General Description of Work (XII ¶ 34 (b))	3
3. Request for Water Quality Standards Revision (XII ¶ 34 (c))	3
4. CSO Control Measures Notice to Proceed (XII ¶ 34 (d))	4
5. Post-Construction Monitoring Program (XII ¶ 34 (e))	4
6. Reports Submitted to IDEM in Previous Six Months (XII ¶ 35)	4
7. Operations and Maintenance Report	5
8. Certification Statement	6

LIST OF APPENDIXES

APPENDIX 1

Summary to include the following:

1. Consent Decree Requirements for Reporting Period (09/01/2019 – 02/29/2020)
2. General Description of Work Completed during the Reporting Period (09/01/2019 – 02/29/2020)
3. Description of Projected Work to be Performed in the Next Six-Months (03/01/2020 – 08/31/2020)

APPENDIX 2 – Reports submitted to IDEM during the Reporting Period

APPENDIX 3 – Operations and Maintenance Report on Collection System Activity

1. CONSENT DECREE COMPLIANCE (Section XII, Paragraph 34 (a))

A statement setting forth (i) the deadlines and other terms that Fort Wayne has been required by this Consent Decree to meet since the date of the last statement; (ii) whether and to what extent Fort Wayne has met those requirements; and (iii) the reasons for any noncompliance.

The attached Appendix 1 includes a summary of the City of Fort Wayne's (the "City's") compliance with applicable Consent Decree deadlines and terms from September 1, 2019 – February 29, 2020 (the "Reporting Period"). The City believes that it has met all Consent Decree deadlines during the Reporting Period. The City believes that it also met other terms required by the Consent Decree, but did experience the discharges described at item 6 below during the Reporting Period. Explanations for those discharges are provided at item 6.

2. GENERAL DESCRIPTION OF WORK (Section XII, Paragraph 34 (b))

(i) A general description of the work completed within the prior six-month period; (ii) to the extent known, a statement as to whether the work completed in that period meets applicable Design Criteria; and (iii) a projection of work to be performed pursuant to this Consent Decree during the next six-month period.

The attached Appendix 1 includes a general description of work completed during the Reporting Period and statements as to whether the completed work met applicable Design Criteria.

3. REQUEST FOR WATER QUALITY STANDARDS REVISION (Section XII, Paragraph 34 (c))

A statement as to Fort Wayne's understanding regarding the status of IDEM's response to the City's request for a revision to water quality standards in accordance with Section 5 of the City's Long-Term Control Plan.

As previously reported, the City held two public participation meetings on February 17, 2010. A 30-day public comment period followed and concluded March 17, 2010. The only written comment received was from a Fort Wayne citizen in support of the proposed UAA.

Subsequently, on May 6, 2010, a final version of the UAA proposal was submitted to IDEM. The submittal was followed by a meeting on June 8, 2010 between the City and IDEM to discuss future steps in the rule change process. On August 30, 2010 IDEM issued the City a letter stating, in relevant part:

“Based on the information contained in the City’s UAA, IDEM finds that Fort Wayne has provided sufficient information to propose changing the designated recreational use for the above mentioned waters from ‘full body contact’ to the ‘Combined Sewer Overflow (CSO) Wet Weather Limited Use’ subcategory of Indiana’s recreational use designation as provided in IC 13-18-3-2.5 during storm events that exceed the level of control in the City’s approved Long-Term Control Plan (LTCP).”

Notwithstanding EPA’s involvement in the UAA throughout its development, EPA posed new questions regarding the City’s UAA in late 2010 requesting additional information. The City, IDEM and EPA met to discuss EPA’s request on January 11, 2011. Additional meetings and dialog with EPA have followed, including on January 26, 2012, February 21, 2012, June 13, 2012 and February 27, 2013. Following additional dialog with IDEM and EPA, the City provided updated UAA submissions on September 24, 2019 and March 6, 2020.

As required by the Consent Decree, the City timely submitted its latest 6-Year Capital Cost Report to EPA and IDEM on December 20, 2019

4. CSO CONTROL MEASURES NOTICE TO PROCEED (Section XII, Paragraph 34 (d))

A description of any notices to proceed for any CSO Control Measure or measures specified in Appendix 3 that Fort Wayne has revoked in the prior six-month period, and a description of the status of Fort Wayne’s compliance with Section XXI.F with regard to issuance of a new notice to proceed.

The City did not revoke a notice to proceed during this reporting period.

5. POST-CONSTRUCTION MONITORING PROGRAM (Section XII, Paragraph 34 (e))

Information generated in accordance with the Post-Construction Monitoring Program.

Ongoing monitoring programs have continued as outlined in Appendix 4 of the Consent Decree.

Post-Construction monitoring for CSO Control Measures 7 & 8 – St. Joseph Relief Sewers has been completed, as has the post-construction compliance assessment as outlined in Appendix 4 of the Consent Decree. That assessment is summarized in the Milestone Report for the St. Joseph Watershed timely submitted to EPA by September 1, 2017.

6. REPORTS SUBMITTED TO IDEM IN PREVIOUS SIX MONTHS (Section XII, Paragraph 35)

Fort Wayne shall also submit, with each written status report, copies (to EPA only) of all Monthly Monitoring Reports and other reports pertaining to CSOs, SSDs, and bypasses that Fort Wayne submitted to IDEM in the previous six months.

The attached Appendix 2 contains numbered copies of monthly monitoring and other reports submitted to IDEM concerning the Reporting Period pertaining to CSOs, discharges from the City's separate sanitary sewer system, and bypasses. Additional information regarding the discharges described on the reports included within Appendix 2 follows.

Most of the reports submitted during the Reporting Period concerned discharges which did not reach a regulated waterbody but were reported for information purposes (report numbers 1, 2, 3, 7, 8, 12, 13, 15, 17, 19, 21, and 22). Most of those reports (7, 8, 12, 13, 15, 19, and 22) concerned apparent basement backup events which the City reports in an abundance of caution and at IDEM's request for information purposes even though they may not have arisen due to the City's sewer system. The City submitted six reports (report numbers 5, 6, 9, 10, 11, and 23) regarding incidents caused by actions of third party contractors. The City worked to advise each of those contractors about their responsibilities but is not aware of reporting accomplished by them.

Other discharges from sanitary sewer system locations are described in reports 14, 16, 18, and 20. Many incidents were largely minor in volume and all occurred notwithstanding the City's timely accomplishment of all CMOM requirements, compliance with applicable NPDES permit provisions, and customary best efforts. Finally, one report (number 4) concerned a watermain break.

In addition to responsive activities identified in the submitted reports, the City continues to distribute numerous grease control kits to residents in areas proximate to identified blockages, college residence halls, apartment complexes, and neighborhood associations. The kits include educational materials (translated when appropriate) and lids to facilitate home grease collection.

7. OPERATIONS AND MAINTENANCE REPORT ON COLLECTION SYSTEM ACTIVITY

Although not required by the Consent Decree, the City is pleased to include tables at Appendix 3 respectively depicting the City's general progress towards its operations and maintenance activities goals as well as a listing of completed regulator and lift station inspections September 1, 2019 – February 29, 2020.

8. CERTIFICATION STATEMENT (Section XII, Paragraph 38)

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Kumar Menon, Director of City Utilities

24 MARCH 2020
Date

APPENDIX 1

APPENDIX 1
Six-Month Status Report #24 (09/01/2019 – 02/29/2020)

APPENDIX 1

Below are general descriptions of the following (I) Consent Decree compliance requirements for Reporting Period; (II) work completed during the Reporting Period; and (III) work anticipated to be performed during the next Reporting Period.

I. CONSENT DECREE COMPLIANCE FOR THIS REPORTING PERIOD

The City achieved compliance with all CSO Control Measure requirements during the Reporting Period and continued to timely development and implement contemplated controls. Critical milestone dates of Appendix 3 (concerning CSO Control Measure 10). All such work is believed to have met applicable design criteria.

CSO Control Measure 10 – Morton Street/O10101

- The City is in compliance with the requirements of this control measure and is on-schedule for the timely Achievement of Full Operation. The Achievement of Full Operation was accomplished for CSO Outfalls 048 in 2019.

II. WORK CONTEMPLATED BY CONSENT DECREE APPENDIX 3 AND APPENDIX 5 COMPLETED DURING THIS REPORTING PERIOD

CSO Control Measure 9 – Local storage basin for CSO 54 and relief sewer for CSOs 61 and 62 formally known as Satellite Disinfection – (Satellite disinfection facilities)

- CSO Outfall 054 – Final design completed and construction bids were received.

CSO Control Measure 10 – Morton Street/O10101 Reroute – (Reroute overflow pumps station discharge to Wet Weather Pond 1)

- CSO Outfall 048 – Construction completed. The City is in compliance with the requirements of this control measure. The Achievement of Full Operation was accomplished for CSO Outfall 048 during 2019.

CSO Control Measures 11 & 12 – 3RPORT and Foster Park Relief Sewer – (Deep Rock Tunnel and near surface relief sewer) formally known as Wayne Street & St. Mary's Parallel Interceptors – (Parallel interceptors to capture combined sewer overflows for conveyance to WPCP/Wet Weather Ponds. As the agencies are aware, the City's submittal to modify these Control Measures to provide further improved CSO control was approved.)

Wayne Street (West of WPCP)/3RPORT

- Public outreach continued.
- Tunnel & Drop Shafts Package – Construction continued.
- Consolidation Sewers Package(s) –
 - CSO 18/19 - Rudisill Consolidation Sewer and Extension to Foster Park Relief Sewer Connection – Construction continues. When completed, the City anticipates abandoning CSO 19.
 - CSO 32 & Third Street Pump Station Consolidation Sewer – Bids received and construction began. CSO 50 - Coombs Street Consolidation Sewers – Final design continues.

APPENDIX 1
Six-Month Status Report #24 (09/01/2019 – 02/29/2020)

- CSO 29 - Superior Street Consolidation Sewer (Calhoun St to Barr St) – Final Design completed and bids were received.
- CSO 017 Waldron Circle Consolidation Sewer – Final design continued.
- Regulator Modifications
 - CSO 004 Rolling Mills Regulator Improvements – Design completed.
 - CSO 039 Hanna Street Regulator Improvements – Design completed.
- Deep Dewatering Pump Station Package – Final design continued.

St. Mary's (Foster Park Relief Sewer)

- Final design continued.

CSO Control Measure 13 – Late Floatables Control – (Overflow-specific solids and floatables controls)

- CSO Outfall 039 – Design completed.
- CSO Outfall 004 – Design completed.
- CSO Outfall 013 – Construction began.
- CSO Outfall 050 – Design continued.
- CSO Outfall 018 – Construction continues.
- CSO Outfall 019 – Construction continues.
- CSO Outfall 033/027 – Construction began.
- CSO Outfall 029 – Design began.

CSO Control Measure 14 – Satellite Storage – (Satellite storage facilities)

- CSO Outfall 064 – Advanced facilities planning continued to optimize final control technologies accounting for flow reductions resulting from implementation of CSSCIP under CSO Control Measure 4.

Warfield SSD System – Outfalls 070 & 071

- Although not required by the Consent Decree, the City is working to further improve the collection system in this area.

Rothman SSD System – Outfalls 072, 073, 074, 075, 076

- Although not required by the Consent Decree, the City is working to further improve the collection system in this area.
- Began construction phase of Rothman Lift Station Improvements to increase pumping capacity during wet weather events.
- Completed second round of a pilot project to provide property owners with downspout extensions to direct roof runoff away from foundations.

North Maumee SSD System – Outfalls 077 & 078 (criteria to be met by December 31, 2020)

- Advanced facility planning continued.
- As part of the 2018 Open Cut project modifications have been made to structure V06 001 to prevent river intrusion to the North Maumee Interceptor.

APPENDIX 1
Six-Month Status Report #24 (09/01/2019 – 02/29/2020)

- Designed and bid the 2018 CIPP Package #2 project which involves rehabilitation of pipes and structures as well as continued cleaning of the North Maumee Interceptor.
- Completed design on a lift station and force main project to convey wet weather flows from the North Maumee Interceptor to the Pierson Interceptor.

III. WORK CONTEMPLATED BY CONSENT DECREE APPENDIX 3 AND APPENDIX 5 ANTICIPATED FOR COMPLETION DURING THE NEXT REPORTING PERIOD

CSO Control Measure 9 – Local storage basin for CSO 54 and relief sewer for CSOs 61 and 62 formally known as Satellite Disinfection – (Satellite disinfection facilities)

- CSO Outfall 054 – Begin construction.

CSO Control Measures 11 & 12 – 3RPORT and Foster Park Relief Sewer – (Deep Rock Tunnel and near surface relief sewer) formally known as Wayne Street and St. Mary's Parallel Interceptors – (Parallel interceptors to capture combined sewer overflows for conveyance to WPCP/Wet Weather Ponds)

Wayne Street (West of WPCP)/3RPORT

- Public outreach to continue.
- Tunnel & Drop Shafts Package – Construction to continue.
- Consolidation Sewers Package(s) – Final design to continue.
 - CSO 18/19 - Rudisill Consolidation Sewer Construction to continue.
 - CSO 13 – Thieme and Berry Consolidation Sewer Construction to continue.
 - CSO 17 – Waldron Circle – Construction to begin.
 - CSO 32 & Third Street Pump Station Consolidation Sewer – Construction to continue.
 - CSO 50 - Coombs Street Consolidation Sewers – Complete final design and receive bids.
 - CSO 29 - Superior Street Consolidation Sewer (Calhoun St to Barr St) – Construction to begin.
 - CSO 23/24/25 W of Fairfield Consolidation Sewers – Final design to begin.
- Regulator Modifications
 - CSO 004 Rolling Mills Regulator Improvements – Receive bids and begin construction.
 - CSO 039 Hanna Street Regulator Improvements – Receive bids and begin construction.
- Deep Dewatering Pump Station Package – Final design to continue.

St. Mary's (Foster Park Relief Sewer)

- Final design to continue.

CSO Control Measure 13 – Late Floatables Control – (Overflow-specific solids and floatables controls)

- CSO Outfall 004 – Construction to begin.
- CSO Outfall 039 – Construction to begin.
- CSO Outfall 050 – Complete design.
- CSO Outfall 018 – Construction to continue.

APPENDIX 1
Six-Month Status Report #24 (09/01/2019 – 02/29/2020)

- CSO Outfall 019 – Construction to continue.
- CSO Outfall 033/027 – Construction to continue.
- CSO Outfall 013 – Construction to continue.
- CSO Outfall 23 – Design to begin.
- CSO Outfall 24 – Design to begin.
- CSO Outfall 25 – Design to begin.
- CSO Outfall 29 – Complete design and receive bids.
- CSO 017 – Construction to begin

CSO Control Measure 14 – Satellite Storage – (Satellite storage facilities)

- CSO Outfall 064 – Advanced facilities planning to continue to optimize final control technologies accounting for flow reductions resulting from implementation of CSSCIP under CSO Control Measure 4.

Warfield SSD System – Outfalls 070 & 071

- Evaluate possible additional system improvement projects.

Rothman SSD System – Outfalls 072, 073, 074, 075, 076

- Continue I/I removal projects.
- Continue construction of electrical upgrades and new wet weather pumps at the Rothman Road Lift Station.

North Maumee SSD System – Outfalls 077 & 078

- Advanced facility planning to continue.
- Bid and begin construction of a lift station and force main to convey wet weather flows from the North Maumee Interceptor to the Pierson Interceptor.
- Evaluate possible additional system improvement projects.