



**City Utilities
Design Standards
Manual**

Exhibit MA6-1 Pressure Test Report for PVC

Version: February 19, 2015

	Project Work order number
	Location
	Date
	Pipe Diameter

	Start Time
--	------------

	Start Pressure (150 psi)
	Pressure at 15 minutes
	Pressure at 30 minutes
	Pressure at 45 minutes
	Pressure at 60 minutes
	Pressure at 75 minutes
	Pressure at 90 minutes
	Pressure at 105 minutes
	Pressure at 120 minutes

	Water added during testing
	Water allowed to be added during testing (see lookup table below)

	Was test successful? Yes if no visible leaking and water added is less than water allowed
--	---

	Contractor signature
	City Utilities authorized representative signature

Pipe Diameter (inches)	Leakage Allowance per 1000 feet of main (gallons)
6	1.00
8	1.32
12	1.98
16	2.64

This complete form shall be submitted by the contractor into PMIS prior to final completion.